

CHECKLIST (to be completed by site manager/supervisor)

Company: _____

Site: _____

Plot: _____ Site manager/supervisor: _____

Ref.	Item	Yes (✓)	No (✓)	Inspected (initials & date)
1.	Is separating wall cavity at least 75mm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
2.	Is external (flanking) wall cavity at least 50mm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
3.	Is external (flanking) wall inner leaf aircrete thin joint block (450 to 800 kg/m ³)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
4.	Are separating wall blocks thin joint compatible aircrete (600 to 800 kg/m ³)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
5.	Is cavity free from droppings and debris?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
6.	Have only Ancon Staifix HRT4 wall ties been used in the separating wall?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
7.	Are cavity stops installed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
8.	Are joints fully filled and sealed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
9.	Are voids around floor joists, chases, etc. fully filled/sealed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
10.	Is render coat applied to the whole wall face (except where it may be omitted between floor joists/beams)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
11.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
12.	Is separating wall satisfactorily complete?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>

Notes (include details of any corrective action)

Site manager/supervisor signature