CHECKLIST (to be completed by site manager/supervisor)

Con	npany:				
Site					
Plot:		Site manager/supervisor:			
Ref.	Item		Yes (✔)	No (✔)	Inspected (initials & date)
1.	Is separating wall ca	avity at least 100mm?	(0)		(initials & date)
2.	Is external (flanking) wall cavity at least 50mm?				
3.	Are separating wall blocks lightweight aggregate (1350 to 1600 kg/m³) or Holcim Star Performer®? Are blocks laid with the cells open to the lower bed?				
4.	Is cavity free from droppings and debris?				
5.	Are separating wall ties Approved Document E "Tie type A" (see appendix A)?				
6.	Are cavity stops installed?				
7.	Are joints fully filled?				
8.	Are voids around floor joists, chases, etc. fully filled/sealed?				
9.		ed to the whole wall face y be omitted between floor joists/beams)?			
10.		parating floor (e.g. flats/apartments) has strip been installed?			
11.	Are all junctions of vor caulked with seal	wall and ceiling boards sealed with tape lant?			
12.	Is separating wall sa	atisfactorily complete?			
		f any corrective action)			

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.