CHECKLIST (to be completed by site manager/supervisor)

Com	ipany:				
Site:					
Plot:		Site manager/supervisor:			
Ref.	Item		Yes (✔)		Inspected (initials & date)
1.	Are separating wall	leafs at least 40mm apart?			(iiiiaio a dato)
2.	Are the metal frames a minimum of 100mm or greater?				
3.	Are the twin wall frames isolated from each other (no direct fixings) except for specified tie plates?				
4.	Is the mineral wool	placed in the cavities of both leafs?			
5.	Are the 2 layers of gypsum-based board nominal mass per unit area 23 kg/m² for both sides?				
6.	Are all joints in the separating wall lining staggered?				
7.	Are all joints sealed with tape or caulked with sealant?				
8.	3. Is the separating wall satisfactorily complete?				
No	tes (include details o	f any corrective action)			
Site	manager/supervisor	signature			

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.