## CHECKLIST (to be completed by site manager/supervisor)

Company:					
Site:					
Plot:		Site manager/supervisor:			
Ref.	Item		Yes N	_	Inspected (initials & date)
1.	Is separating wall cavity at least 75mm?			,   	(initials & date)
2.	Is external (flanking) wall cavity at least 50mm?				
3.	Are separating wall blocks lightweight aggregate (1350 to 1600 kg/m³) or Plasmor Aglite Ultima (1050 kg/m³)?				
4.	If using Holcim Star Performer®, is wall cavity 100mm (min), are blocks laid with cells open to lower bed?				
5.	Is cavity free from droppings and debris?				
6.	Are separating wall ties to Approved Document E "Tie type A" (see Appendix A)?				
7.	Are cavity stops installed where specified in the Robust Detail?				
8.	Are joints fully filled?				
9.	Is Isover RD Party Wall Roll used?				
10.	Are insulation rolls tightly butted together?				
11.	Are voids around flo	or joists, chases, etc. fully filled/sealed?		L   [	
12.	-	parating floor (e.g. flats/apartments) has strip been installed?			
13.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?				
14.	Is separating wall sa	itisfactorily complete?			
	ntact details for technical	assistance from Saint Gobain-Isover, manufacturer o	-		Rolli: saint-gobain.com
		any corrective action) signature			

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

<sup>®</sup> UK registered trade mark no. 2291665

<sup>©</sup> Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.