

CHECKLIST (to be completed by site manager/supervisor)

Company: _____

Site: _____

Plot: _____ Site manager/supervisor: _____

Ref.	Item	Yes (✓)	No (✓)	Inspected (initials & date)
1.	Is separating wall cavity at least 100mm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
2.	Is external (flanking) wall cavity at least 50mm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
3.	Is external (flanking) wall inner leaf constructed from Celcon Elements or aircrete (450 to 800 kg/m ³)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
4.	Are separating wall leafs constructed from Celcon Elements or aircrete (600 to 800 kg/m ³)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
5.	Is cavity free from droppings and debris?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
6.	Are separating wall ties Vista VE4, Ancon Staifix HRT4 or Clan PWT4 installed at no more than 3 ties per storey-height joint?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
7.	Are cavity stops installed where specified in the Robust Detail?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
8.	Are joints fully filled?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
9.	Is 100mm mineral wool max. 40 kg/m ³ used, with no gaps remaining?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
10.	Is spandrel wall plate fully bedded on mortar, with no air gaps?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
11.	Are voids around floor joists, chases, etc. fully filled/sealed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
12.	Where the ground floor has a floating floor treatment, has the perimeter insulation been installed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
13.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
14.	Is separating wall satisfactorily complete?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>

Contact details for technical assistance from: H+H UK
Telephone: 01732 880580 Fax: 01732 887013 E-mail: technical@hcelcon.co.uk

Notes (include details of any corrective action)

Site manager/supervisor signature

©: UK registered trade mark no. 2291665
 © Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.
 Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.