

CHECKLIST (to be completed by site manager/supervisor)

Company: _____

Site: _____

Plot: _____ Site manager/supervisor: _____

Ref.	Item	Yes (✓)	No (✓)	Inspected (initials & date)
1.	Are the external wall inner leaves and separating walls of dense aggregate blockwork (min 1850-2300kg/m ³)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
2.	Are all floor blocks of dense aggregate (1850-2300kg/m ³) and tightly abutted?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
3.	Are min 300mm wide precast concrete edge beams, or min 75mm in-situ concrete downstands installed where the beams are parallel to the external or separating flanking walls?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
4.	Are in-situ concrete downstand beams min 75mm wide where the beams are bearing on the external or separating flanking walls?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
5.	Is the concrete topping to the floor blocks at least 50mm thick?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
6.	Has the floating floor been installed correctly where a levelling screed is required under FFT1 or 3 resilient battens or mineral wool quilt is required between the FFT2 cradles/saddles?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
7.	Has the floating floor been installed in accordance with the manufacturer's instructions?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
8.	Have the resilient flanking strips been fitted at the floor edge perimeters?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
9.	Is the ceiling system metal frame, with min 25mm mineral fibre quilt laid over the whole ceiling and of min 300mm depth from top of beam to ceiling board?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
10.	Is the ceiling board 10kg/m ² and are all joints sealed with tape or caulked with sealant?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
11.	Are service pipes wrapped in quilt and boxed with two layers of nominal 8kg/m ² gypsum-based board?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
12.	Is the separating floor satisfactorily complete?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>

Notes (include details of any corrective action)

Site manager/supervisor signature

© UK registered trade mark no. 2291665
 © Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.
 Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.