

## CHECKLIST (to be completed by site manager/supervisor)

Company: \_\_\_\_\_

Site: \_\_\_\_\_

Plot: \_\_\_\_\_ Site manager/supervisor: \_\_\_\_\_

Ref.	Item	Yes (✓)	No (✓)	Inspected (initials & date)
1.	Is separating wall cavity at least 100mm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
2.	Is external (flanking) wall cavity at least 50mm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
3.	Are separating wall blocks aircrete (600 to 800 kg/m <sup>3</sup> )?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
4.	Is cavity free from droppings and debris?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
5.	Are separating wall ties to Approved Document E “Tie type A” (see Appendix A)? For thin joint, are wall ties Ancon Staifix HRT4 or Clan PWT4 installed at no more than 2.5 ties per square metre?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
6.	Are cavity stops installed where specified in the Robust Detail?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
7.	Are joints fully filled?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
8.	Is blue Supafil® Party Wall installed to a maximum density of 25 kg/m <sup>3</sup> , and was it by an approved installer?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
9.	Are all injection holes drilled through the mortar joints, and made good by fully filling with mortar?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
10.	Are voids around floor joists, chases, etc. fully filled/sealed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
11.	Where there is a separating floor (e.g. flats/apartments) has the resilient flanking strip been installed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
12.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
13.	Is separating wall satisfactorily complete?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>

Contact details for technical assistance from Knauf Insulation Ltd, manufacturer of Supafil® Party Wall:

**Telephone: 01744 766 666      E-mail: [technical.uk@knaufinsulation.com](mailto:technical.uk@knaufinsulation.com)**

**Notes** (include details of any corrective action)

Site manager/supervisor signature .....

© UK registered trade mark no. 2291665

© Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.