

## CHECKLIST (to be completed by site manager/supervisor)

Company: \_\_\_\_\_

Site: \_\_\_\_\_

Plot: \_\_\_\_\_

Site manager/supervisor: \_\_\_\_\_

Ref.	Item	Yes (✓)	No (✓)	Inspected (initials & date)
1.	Is separating wall cavity at least 100mm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
2.	Is external (flanking) wall cavity at least 50mm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
3.	Are separating wall blocks solid aggregate (1350-1600 kg/m <sup>3</sup> or 1850-2300 kg/m <sup>3</sup> ) or Holcim Star Performer® (with cells open to lower bed)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
4.	Has 500mm wide MONARFLOOR® BRIDGESTOP® 3mm HP Acoustic Membrane been laid under the party wall over the dpm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
5.	Has MONARFLOOR® BRIDGESTOP® Quilt been installed in 2 lifts with MONARFLOOR® BRIDGESTOP® Ties?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
6.	Is cavity above the quilt free from droppings and debris?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
7.	Are separating wall ties Staifix HRT4?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
8.	Are cavity stops installed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
9.	Are all block joints fully filled?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
10.	Are voids around floor joists, chases, etc. fully filled/sealed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
11.	Is render coat applied to the whole wall face (except where it may be omitted between floor joists/beams)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
12.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
13.	Is separating wall satisfactorily complete?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>

Contact details for technical assistance from Icopal-MONARFLOOR®, manufacturer of the MONARFLOOR® BRIDGESTOP® system:

**Telephone: 0161 866 6540**

**Fax: 0161 865 8433**

**E-mail: [acoustics.uk@icopal.com](mailto:acoustics.uk@icopal.com)**

**Notes** (include details of any corrective action)

Site manager/supervisor signature .....

® UK registered trade mark no. 2291665

© Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.