

CHECKLIST (to be completed by site manager/supervisor)

Company: _____

Site: _____

Plot: _____

Site manager/supervisor: _____

Ref.	Item	Yes (✓)	No (✓)	Inspected (initials & date)
1.	Has training been received from <i>Cellecta</i> ®?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
2.	Are precast concrete planks 150mm (min) thick and of mass per unit area 300 kg/m ² (min)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
3.	Are inner leaves to external (flanking) walls of the correct block density?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
4.	Are joints between precast concrete planks grouted and sealed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
5.	Are precast concrete planks built into the masonry walls?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
6.	Is the E-strip perimeter edging installed around all room perimeter walls (including door openings, cupboards, across thresholds and into wall recesses) and service pipes and joints sealed with J-strip tape?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
7.	Are YELOfon ® HD10+ resilient layer joints formed as described in Section 4 and sealed with J-strip tape?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
8.	Is YELOfon ® HD10+ resilient layer overlapping the E-strip perimeter edging and joints sealed with J-strip tape?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
9.	Are the skirting boards isolated from the screed by the E-strip perimeter edging?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
10.	Are the <i>Cellecta</i> ® AH50 hangers installed with the rubber insert against the precast planks?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
11.	Is <i>Cellecta</i> ® C-strip installed at all ceiling perimeters?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
12.	Is 50mm (min) FIBREFON ® MICRO 50 or 100mm (min) mineral wool, 10 kg/m ³ (min) installed in the ceiling void?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
13.	Are all ceiling board joints sealed with tape or caulked with sealant?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
14.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m ² gypsum-based board?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
15.	Is separating floor satisfactorily complete?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>

Contact details for technical assistance from *Cellecta*®, manufacturer of **YELOfon**® HD10+ resilient layer system:

Telephone: 01634 717174

Fax: 01634 717172

E-mail: technical@cellecta.co.uk

Notes (include details of any corrective action)

Site manager/supervisor signature

® UK registered trade mark no. 2291665

© Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.