CHECKLIST (to be completed by site manager /supervisor)

Company:

Site:

Plot: Site manager/supervisor:

Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are precast concrete planks 150mm (min) thick and of mass per unit area 300 kg/m^2 (min)?			
2.	Are joints between precast concrete planks grouted and sealed?			
3.	Are precast concrete planks built into the masonry walls?			
4.	Is IsoBond adhesive being used?			
5.	Is the IsoRubber Top fully covering and fully bonded to the screed?			
6.	Are the skirting boards isolated from the screed by the resilient floor cover or flexible sealant?			
7.	Is the correct ceiling type being used for precast concrete plank thickness?			
8.	Are all ceiling board joints sealed with tape or caulked with sealant?			
9.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m^2 gypsum-based board?			
10.	Is separating floor satisfactorily complete?			

Contact details for technical assistance from Thermal Economics, manufacturer of IsoRubber Top:

Telephone: 01582 544255 **Fax:** 01582 429305 **E-mail:** technical@thermal-economics.co.uk

Notes (include details of any corrective action)

Site manager/supervisor signature . . . . . .

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.