CHECKLIST (to be completed by site manager/supervisor)

Company:

Site:

Plot: Site manager/supervisor:

Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Has training been received from Thermal Economics?			
2.	Are precast concrete planks 200mm (min) thick and of mass per unit area 300 kg/m^2 (min)?			
3.	Are inner leaves to external (flanking) walls of the correct block density?			
4.	Are joints between precast concrete planks grouted and sealed?			
5.	Are precast concrete planks built into the masonry walls?			
6.	Is the IsoEdge flanking strip installed for all room perimeters?			
7.	Are the IsoRubber joints overlapped by 50mm and sealed with tape?			
8.	Is the IsoRubber layer overlapping the IsoEdge flanking strip?			
9.	Are the skirting boards isolated from the screed by the IsoEdge flanking strip?			
10.	Are all ceiling board joints sealed with tape or caulked with sealant?			
11.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m^2 gypsum-based board?			
12.	Is separating floor satisfactorily complete?			

Contact details for technical assistance from Thermal Economics, manufacturer of IsoRubber resilient layer system:

Telephone: 01582 544255 **Fax:** 01582 429305 **E-mail:** technical@thermal-economics.co.uk

Notes (include details of any corrective action)

Site manager/supervisor signature . . . . . .

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.