CHECKLIST (to be completed by site manager/supervisor)

Company:

Site:

Plot: Site manager/supervisor:

Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are precast concrete planks 150mm (min) thick and of mass per unit area 300 kg/m^2 (min)?			
2.	Are joints between precast concrete planks grouted and sealed?			
3.	Are precast concrete planks built into the masonry walls?			
4.	Has the isolation edge strip been installed for all room perimeters?			
5.	Are both resilient layers each fully covering the floor slab?			
6.	Is the 5mm resilient layer turned up at the walls to isolate the screed edge?			
7.	Are the skirting boards isolated from the screed by the 5mm resilient layer?			
8.	Are all ceiling board joints sealed with tape or caulked with sealant?			
9.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m^2 gypsum-based board?			
10.	Is separating floor satisfactorily complete?			

Notes (include details of any corrective action)

Site manager/supervisor signature . . . . . .

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.