CHECKLIST (to be completed by site manager/supervisor)

Company:

Site:

Plot: Site manager/supervisor:

Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are timber I-Joists at least 240mm deep?			
2.	Has quilt (min 100mm thick) been fitted between the joists?			
3.	Are resilient ceiling bars fitted at right angles to the joists?			
4.	Has ceiling system been fitted in accordance with the manufacturer's instructions?			
5.	Has floating floor treatment been fitted in accordance with the manufacturer's instructions?			
6.	Has quilt been fitted between the floor battens?			
7.	Is ceiling treatment CT1, CT2 or CT3 fixed to the resilient bars with correct screws?			
8.	Are all joints sealed with tape or caulked with sealant?			
9.	Are vertical service pipes wrapped in quilt and boxed in with two layers of gypsum-based board combined nominal mass per unit area of 16 kg/m^2?			
10.	Have all resilient flanking strips been fitted?			
11.	Is separating floor satisfactorily complete?			

Notes (include details of any corrective action)

Site manager/supervisor signature . . . . . .

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.