CHECKLIST (to be completed by site manager/supervisor)

Company:

Site:

Plot: Site manager/supervisor:

Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Is separating wall cavity at least 75mm?			
2.	Is external (flanking) wall cavity at least 50mm?			
3.	Is external (flanking) wall inner leaf aircrete (450 to 800 kg/m^3)?			
4.	Are separating wall blocks aircrete (600 to 800 kg/m^3)?			
5.	Is cavity free from droppings and debris?			
6.	Are separating wall ties Approved Document E "Tie type A" (see appendix A)?			
7.	Are cavity stops installed?			
8.	Are joints fully filled?			
9.	Are voids around floor joists, chases, etc. fully filled/sealed?			
10.	Is render coat applied to the whole wall face (except where it may be omitted between floor joists/beams)?			
11.	Where there is a separating floor (e.g. flats/apartments), has the correct flanking/isolation been provided to the perimeter of the floating floor/screed?			
12.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?			
13.	Is separating wall satisfactorily complete?			

Notes (include details of any corrective action)

Site manager/supervisor signature . . . . . .

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.