CHECKLIST (to be completed by site manager/supervisor)

Company:

Site:

Plot: Site manager/supervisor:

Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are separating wall blocks dense aggregate (1850 to 2300 kg/m^3) as featured on the list of acceptable blocks (www.robustdetails.com)?			
2.	Are blocks laid for the full 215mm width of the wall (i.e. 215mm blocks laid on side)?			
3.	Is blockwork laid single course stretcher bond?			
4.	Is separating wall breaking the continuity of the inner leaf? (i.e. is the face of the separating wall abutted and tied or bonded into the inner leaf)			
5.	Are cavity stops installed?			
6.	Are all joints fully filled?			
7.	Is render or parge coat applied to the whole wall face? (except where it may be omitted between floor joists/beams)			
8.	Is render or parge coat at least 13mm thick and scratch finished?			
9.	Is mass per unit area of the gypsum based board at least 12.5 kg/m^2?			
10.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?			
11.	Is separating wall satisfactorily complete?			

Notes (include details of any corrective action)

Site manager/supervisor signature . . . . . .

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.