CHECKLIST (to be completed by site manager/supervisor)

Company:

Site:

Plot: Site manager/supervisor:

Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are wall linings at least 190mm apart?			
2.	Is absorbent material 100mm (min) Isover mineral wool quilt (min density 10 kg/m^3)?			
3.	Is quilt compressed between studs?			
4.	Is separating wall lining two layers of 15mm Gyproc SoundBloc plasterboard on both sides?			
5.	Are all joints in wall lining staggered?			
6.	Are all joints sealed with tape or caulked with sealant?			
7.	Are sockets installed in accordance with sketches 10.1?			
8.	Is separating wall satisfactorily complete?			

Contact details for technical assistance from British Gypsum, manufacturer of Gypwall QUIET IWL steel frames:

Telephone: 08705 456123 **Fax:** 08705 456356 **E-mail:** bgtechnical.enquiries@bpb.com

Notes (include details of any corrective action)

Site manager/supervisor signature . . . . . .

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.