CHECKLIST (to be completed by site manager /supervisor)

Company:

Site:

Plot: Site manager/supervisor:

Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Is concrete slab density 2400 kg/m^3 (min)?			
2.	Where blockwork inner leaves are adopted for the external (flanking) walls are they of the correct density?			
3.	Is concrete slab 175mm (min) thick?			
4.	Is inner leaf discontinuous between storeys?			
5.	Has ceiling system been installed in accordance with the manufacturer's instructions (where applicable)?			
6.	Is there a minimum ceiling void of 150mm?			
7.	Are all ceiling board joints sealed with tape or caulked with sealant?			
8.	Has the IsoRubber Top been bonded to the slab with IsoBond adhesive?			
9.	Is the IsoRubber Top fully covering the floor surface?			
10.	Are service pipes wrapped in quilt and boxed in with two layers of gypsum-based board, nominal 8 kg/m^2 each layer			
11.	Is separating floor satisfactorily complete?			

Contact details for technical assistance from Thermal Economics, manufacturer of IsoRubber Top:

Telephone: 01582 544255 **Fax:** 01582 429305 **E-mail:** technical@thermal-economics.co.uk

Notes (include details of any corrective action)

Site manager/supervisor signature . . . . . .

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.